

ID	Task Name	Duration	% Complete	Start	Finish	Timeline											
						7/16	August 21 8/20	9/24	November 1 10/29	12/3	January 11 1/7	2/11	March 21 3/18	4/22	June 1 5/27	7/1	
1	<b>Suncook River Mitigation</b>	<b>161 days</b>	<b>0%</b>	<b>Thu 9/14/17</b>	<b>Thu 4/26/18</b>	<b>Suncook River Mitigation</b>											
2	Notice to Proceed	1 day	0%	Thu 9/14/17	Thu 9/14/17	Notice to Proceed											
3	Notice of Intent SWPPP	1 day	0%	Thu 9/14/17	Thu 9/14/17	Notice of Intent SWPPP											
4	NOI 14 Day Waiting Period	31 days	0%	Thu 9/14/17	Mon 9/25/17	NOI 14 Day Waiting Period											
5	Topo Existing Conditions	3 days	0%	Fri 9/15/17	Tue 9/19/17	Topo Existing Conditions											
6	Mobilization	1 day	0%	Mon 10/2/17	Mon 10/2/17	Mobilization											
7	<b>Second Riffle Work Area</b>	<b>54 days</b>	<b>0%</b>	<b>Mon 10/2/17</b>	<b>Thu 12/14/17</b>	<b>Second Riffle Work Area</b>											
8	Clearing	4 days	0%	Tue 10/3/17	Fri 10/6/17	Clearing											
9	Erosion Control	5 days	0%	Wed 10/4/17	Tue 10/10/17	Erosion Control											
10	Earthwork	40 days	0%	Tue 10/10/17	Mon 12/4/17	Earthwork											
11	Riprap	40 days	0%	Tue 10/10/17	Mon 12/4/17	Riprap											
12	FES Slopes	31 days	0%	Wed 11/1/17	Wed 12/13/17	FES Slopes											
13	<b>Avulsion Site Work Area</b>	<b>48 days</b>	<b>0%</b>	<b>Mon 10/2/17</b>	<b>Wed 12/6/17</b>	<b>Avulsion Site Work Area</b>											
14	Erosion Control	3 days	0%	Fri 9/29/17	Tue 10/3/17	Erosion Control											
15	River Diversion	3 days	0%	Wed 10/4/17	Fri 10/6/17	River Diversion											
16	Earthwork	37 days	0%	Mon 10/9/17	Tue 11/28/17	Earthwork											
17	RipRap	37 days	0%	Mon 10/9/17	Tue 11/28/17	RipRap											
18	FES Slopes	34 days	0%	Wed 10/18/17	Mon 12/4/17	FES Slopes											
19	Drainage Swale	2 days	0%	Mon 12/4/17	Tue 12/5/17	Drainage Swale											
20	Loam Field	2 days	0%	Mon 12/4/17	Tue 12/5/17	Loam Field											
21	<b>Sheeting Installation</b>	<b>58 days</b>	<b>0%</b>	<b>Mon 10/9/17</b>	<b>Wed 12/27/17</b>	<b>Sheeting Installation</b>											
22	Mobilize	5 days	0%	Mon 10/9/17	Fri 10/13/17	Mobilize											
23	Drive Sheets	45 days	0%	Mon 10/16/17	Fri 12/15/17	Drive Sheets											
24	Demobilize	5 days	0%	Mon 12/18/17	Fri 12/22/17	Demobilize											
25	Restore Sheeting areas	3 days	0%	Mon 12/25/17	Wed 12/27/17	Restore Sheeting areas											
26	<b>Final Plantings</b>	<b>9 days</b>	<b>0%</b>	<b>Mon 4/16/18</b>	<b>Thu 4/26/18</b>	<b>Final Plantings</b>											
27	<b>Project Completion Date</b>	<b>1 day</b>	<b>0%</b>	<b>Thu 4/26/18</b>	<b>Thu 4/26/18</b>	<b>Project Completion Date</b>											

Critical		Summary		Inactive Summary		Manual Summary		External Milestone	
Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	