

Annual Leak Monitoring & Overfill Protection Test Form For Underground or Aboveground Storage Tank Systems

N. H. Code of Administrative Rules Env-Or 406.18 and Env-Or 406.20 (for UST Facilities) and N. H. Code of Administrative Rules Env-Or 306.12, (for AST Facilities)

The New Hampshire Department of Environmental Services (NHDES) has developed this form to help you document the required annual testing of leak monitoring and or overfill protection equipment at this UST or AST facility.

August 26, 2014 **DES Facility/Site Number: Inspection Date:** 0111761 / 199302018

Site Name: **Golden Opportunities**

Address: 148 Main St. City, State: Wilton, NH 03086

A. Annual Leak Monitoring and/or Overfill Protection Test Results

Complete the following checklist using Y=yes, N=No, N/A-Not Applicable.

	Leak Monitoring System Manufacturer and Model Number:								
	Tank #'s:	6A*	6B	7*	8*				
1.	Leak monitor console assignments are correctly programmed and labeled for all sensors.	Υ	Y	Y	Y				
2.	Tank secondary containment sensor is positioned per manufacturer's recommendation.	Υ	Υ	Y	Υ				
3.	Piping secondary containment (piping, intermediate, and or dispenser sump) sensors are positioned per manufacturer's recommendation.	Y	Υ	Υ	Υ				
4.	Brine level of the tank interstitial space is within the manufacturer's operating range.	N/A	N/A	N/A	N/A				
5.	The secondary containment and the piping sumps are free of liquid.	Υ	Υ	Y	Υ				
6.	All sensors were visually inspected, manually tested and confirmed operational.	Υ	Y	Y	Υ				
7.	The leak monitor console audible alarm is operational.	Υ	Υ	Y	Υ				
8.	The leak monitor console visual alarm is operational.	Υ	Υ	Υ	Υ				
9.	The communication equipment (e.g. modem) is operational for leak monitoring systems and will relay alarms to a remote station.	N/A	N/A	N/A	N/A				
10.	Overfill alarm sensors and shutoff devices were manually activated and verified to be at the proper operational setting. (Required for ASTs)	Υ	Υ	Y	Υ				
11.	In summary, the leak monitor system is confirmed to be in proper operation per manufactures' requirements, all sensors are reset and alarms have been cleared.				YES				

If your answer is no then describe in comments below how and when this item will be corrected.

Comments: *These three tanks are temporarily out of service. After verification these tanks were disconnected from the Tank Monitor System.

B. Verification: I hereby verify that the equipment identified in this document was tested for proper operation in accordance with the manufacturer's requirements. Signature: Jam Mapille

Test Technician: James M. Spiller

51 Silkwood Ave. D2 Belmont, NH 03220

Phone: (603) 527-8202 Fax: (603) 737-0288 E-Mail: jim@ttsne.com

Spill Containment Testing



Jan MSpille

51 Silkwood Ave. D-2 Belmont, NH 03220 Phone: (603) 527-8202 Fax: (603) 737-0288 Email: jim@ttsne.com

Test Date

26-Aug-14

Site Name & Address

Golden Opportunities 148 Main St. Wilton, NH 03086

Facility# / Site#

0111761 / 199302018

Test Data

Tank#	# 6A		Product		Empty		Tank#	7		Product		Empty
	Reading		Reading		Pass /			Reading		Reading		Pass /
Start Time	in Inches	End Time	in Inches	Change	Fail		Start Time	in Inches	End Time	in Inches	Change	Fail
1:00 PM	12"	4:00 PM	12"	0.00	PASS		12:45 PM	10"	12:50 PM	0.0"	-10.0"	FAIL

Tank#		8	Proc	Empty	
	Reading		Reading		Pass /
Start Time	in Inches	End Time	in Inches	Change	Fail
12:35 PM	10"	12:40 PM	0.0"	-10.0"	FAIL

Both failed spill bucket fill risers were capped with 4" pipe cap per Matt Jones NH DES.

TEST DATA RECORD EZY 3 LOCATOR PLUS TANK TESTING SYSTEM Manufactured by Estabrook's Inc.

Manufactured by Estabrook's Inc.								
TEST LOCATION INFORMATION								
Site Name & Address Test Date: 26-Aug-14 Total Tank Size: 10,0								
Golden Opportun	ities	Facility#:	ct Volume:	819				
148 Main St.		Site ID#:	199302018	Ulla	9,181			
Wilton, NH 030	86	Tank #:	6B	Pro	duct Type:	#2HO		
PRESSURE SENSOR CALCULATIONS								
Inches of Product Weight of Product								
45	X	(=	1.40	PSI (1)			
Inches of H2O in Tank Weight of Water								
0	X 0.036 =			0.00	PSI (2)			
Total Head Pressure (Add PSI 1 + PSI 2) = 1.40 PSI								
Inches of Water Outside Tank Weight of Water								
0	X		0.036	=	0	PSI (4)		
Total Head Pressure Minus Outside Water (Subtract PSI 4 from PSI 3) = 1.40 PSI (5)								

TEST DATA

Note: If PSI 6 is less than .5 PSI, PSI 7 shall be .5 PSI

	Time	Pressure
Blower Started:	16:20	0.00
Test Pressure Reached:	16:33	1.90
Blower Turned Off:	16:35	1.95
Test Began:	16:38	1.95
Test Ended:	16:43	1.95

Depth Of Groundwater Determined Dry Interstitial

1.90

1.90

PSI (6)

PSI (7)

PASS

FINAL TEST PRESSURE

Add 0.5 PSI

WATER SENSOR CALIBRATION

(NOT APPLICABLE TO THIS TEST SITE)

Signature:

Certification #: 489629; Expires June 30, 2015

James M. Spiller



FINAL TEST REPORT

EZY 3 LOCATOR PLUS TANK TESTING SYSTEM Manufactured by Estabrook's Inc.



Tester's Certification #: 489629; Expires June 30, 2015

51 Silkwood Ave. D-2 Belmont, NH 03220 Phone: (603) 527-8202 Fax: (603) 737-0288 Email: jim@ttsne.com

System Equipment Calibrations:							
<u>Description</u>	<u>Serial #</u>	Due Date					
In-Tank Microphone:	M1147024	31-Jul-15					
Acoustic Signal Processor	E35005	31-Jul-15					
Pressure Sensor:	402702210	31-Jul-15					
Negative Pressure Gauge:	NG1565892	31-Jul-15					
Water Sensor Display:	D1224910	31-Jul-15					
Water Sensor Probe:	UP085601	31-Jul-15					

TEST LOCATION

Golden Opportunities 148 Main St. Wilton, NH 03086

> Facility#: 0111761 Site ID#: 199302018 Tank #: 6B

TEST RESULTS

THE ACOUSTIC SENSOR SYSTEM INDICATES:

This underground storage tank as well as the associated product and vent piping MEET the criteria set forth by the US EPA as well as all applicable State regulations.

WATER SENSOR SYSTEM INDICATES:

Not applicable to this test site.

Tester's Signature: Jan Mapille Test Date: August 26, 2014