NEXTEST

2220 Plainfield Pike Suite 202, Cranston, RI 02921 P: (401) 723-0247 E: nextest401@gmail.com

Stage I Vapor Recovery Test

Somersworth One Stop II		11191	10	09/19/23
Name of Gas Station		Facility #	#	Date of Test
50 Route 108				
Street Adress		The state of the s		
Somersworth		NH		03878
City		State	*	Zip Code
Mike Lowery		978-4	79-6654	
Stage I Responsible Official		Phone N		
Were all tests observed by a state witness?	NO	Are all the test res	ults attached to this	s form? YES
5	Γest (Conclusions		
Pressure Decay Test (Leak Test)		PASS		
Vapor Tie Test		PASS		
P/V Vent Cap Test		PASS		
Static Torque Rotatable Adapter Tes-	t	N/A		
Drop Tube/ Drain Valve Test		N/A		
Drop Tube/Overfill Prevention Test		N/A		
The undersigned certifies that he/she is an authorized representative of such agent. "I submitted in this document and all attachments inquiry of those individuals responsible for obtain complete to the best of my knowledge and belief its attachments may be punishable as a criminal	have p and ce ning the f, and I	ersonally examined a rtify that based on a r e information, the sub understand that any	and am familiar with reasonable investig omitted information	the information ation, including my is true, accurate and
B		Bryan Cournoye	er	
Sign Name		Print Name		
TC-034		NEXTEST		
Certificate Number		Company Name		
2220 Plainfield Pike Ste. 202		Cranston, RI		02921
Mailing Address		City and State		Zip Code

SUMMARY OF PRESSURE DECAY TEST RESULTS

Testing Firm's Name & Address:

Test Site Name & Address:

Somersworth One Stop II 50 Route 108 Somerworth, NH 03878	- -	NEXTEST 2220 Plainfield Cranston, RI	dd Pike Ste. 202 02921	
Stage I System Coaxial	Test Date:	09/19/23	Test Time:	10:45am
Two Point X Stag	ge I System Type:	Pre-	-EVR / EVR Syste	: m
Tanks Manifolded YES Vapor Tie Test PASS	Comments:			
Total # of Nozzles4	- -			
	Test Results	š		
Tank #	1	2	3	4
Product Grade:	Regular	Super		
Actual Tank Capacity (gallons)	10,000	4,000		
Gasoline Volume (gallons)	2,038	104		
Ullage (gallons) T= 11,363	7,365	3,998		
Initial Pressure (inches H2O)	10.00			
Pressure after 1 min., in. H_2O	10.00			Parameter in the second
Pressure after 2 min., in. H ₂ O	9.90		Control of the Contro	
Pressure after 3 min., in. H ₂ O	9.90			
Pressure after 4 min., in. H ₂ O	9.80		S	
Pressure after 5 min., in. H_2O	9.80			a vicensous and
Allowable Final Pressure, in. H ₂ O	9.62			
Results: PASS				
Test Conducted By: Bryan Cou	rnoyer		Date: 9/19/	/2023

SUMMARY OF PRESSURE / VACUUM P/V VENT CAP TEST RESULTS

Test Site Name & Address:

Testing Firm's Name & Address:

Somersworth One Stop II

NEXTEST

50 Route 108

2022 Plainfield Pike Ste. 202

Somerworth, NH 03878

Cranston, RI 02921

Test Date: 09/19/23

P/V Valve Manuufacturer:		OPW	Model Number:	623V	PASS
Manufacturers Specified			Manufacturers Specified		
Positive Leak Rate (CFH)	0.05		Negative Leak Rate (CFH)	-0.21	AT 15 - 10 - 10 - 10 - 10 - 10 - 10 - 10 -
Measured Positive Leak Rate (C	FH)	0.04	Measured Negative Leak Rate (CFH)	-0.16
Positive Cracking Pressure (IN. I	H2O)	2.69	Negative Cracking Pressure (IN	. H2O)	-8.89

P/V Valve Manuufacturer:	Model Number:	P/F
Manufacturers Specified	Manufacturers Specified	
Positive Leak Rate (CFH) 0.03	Negative Leak Rate (CFH) -0.21	
Measured Positive Leak Rate (CFH)	Measured Negative Leak Rate (CFH)	
Positive Cracking Pressure (IN. H2O)	Negative Cracking Pressure (IN. H2O)	

P/V Valve Manuufacturer:	Model Number:	P/F
Manufacturers Specified	Manufacturers Specified	
Positive Leak Rate (CFH) 0.05	Negative Leak Rate (CFH)	
Measured Positive Leak Rate (CFH)	Measured Negative Leak Rate (CFH)	
Positive Cracking Pressure (IN. H2O)	Negative Cracking Pressure (IN. H2O)	

P/V Valve Manuufacturer:	Model Number:	P/F
Manufacturers Specified	Manufacturers Specified	
Positive Leak Rate (CFH) 0.0	Negative Leak Rate (CFH) -0.21	
Measured Positive Leak Rate (CFH)	Measured Negative Leak Rate (CFH)	
Positive Cracking Pressure (IN. H2O)	Negative Cracking Pressure (IN. H2O)	

Results:

PASS

Test Conducted By:

Bryan Cournoyer

Date: 09/19/23