



ANNUAL LINE LEAK DETECTOR TEST FORM FOR AST and UST SYSTEMS

N. H. Code of Administrative Rules Env-Or 400 (UST Rules), 406.16, and Env-Wm 1402 or Env-Or 300 (AST Rules)

The New Hampshire Department of Environmental Services has developed this form to help you document the required annual testing of the line leak detector (LLD) at this storage tank facility. Please consult with the LLD manufacturer for specific guidelines on testing.

Facility Name: Newmarket Mini Mart DES Facility # / Site #: 0114927 / 199004005
Facility Address: 441 Exeter St City: Newmarket Zip: 03857

1. Where required by rules, all pressurized piping shall be equipped with an automatic line leak detector, which shall restrict or stop the flow of the stored substance upon detecting a leak at a rate of 3 gallons per hour at a pressure of 10 pounds per square inch line pressure. Automatic line leak detectors shall be tested annually to confirm that they are operating according to manufacturer's requirements. **The test results shall be submitted by the owner to the division no later than 30 days after the date of the test.**

2. Line leak detector is required to be tested in-place. Do not remove and test outside the system.

Test Information and Results

UST ☒ AST ☐

Test Date 6-22-21

Tank Number: (for split tanks use 1(a), (b))	Tank # <u>7</u>	Tank #	Tank #	Tank #	Tank #
Test Location:	<u>#112</u>				
Product Stored: (gas, diesel, etc.)	<u>gas</u>				
Capacity: (gallons)	<u>12,000</u>				
LLD Manufacturer:	<u>Rel Jacket</u>				
LLD Model Number:	<u>MLLD</u>				
Tested Leak Rate: (gallons per hour)	<u>3 gph</u>				
Results:	<u>Pass</u> Fail	Pass Fail	Pass Fail	Pass Fail	Pass Fail

Complete following only if any of the above LLDs have failed and replaced with NEW LLDs.

REPLACED LLD Manufacturer:					
LLD Model Number:					
Tested Leak Rate: (3 gallons per hour max.)					
Results:	Pass Fail	Pass Fail	Pass Fail	Pass Fail	Pass Fail

An automatic line leak detector failure shall be indicated by a leak rate of greater than 3 gallons per hour at a pressure of 10 pounds per square inch line pressure within one hour. The failed line leak detector shall be repaired or replaced immediately. The affected piping system(s) shall be taken out of service until satisfactory repairs are made or the line leak detector is replaced.

Verification - I hereby verify that the automatic line leak detectors were tested to confirm that they are operating according to manufacturers' requirements.

Technician Name (print): Josh Bisleupio Testing Company Name: Portland Pump

Testing Co. Address / State / Zip: 11 Border Rd Scarborough ME 04074

Signature: [Signature] Phone No: () 883-4317 Date of Test: 6-22-21
207