

## GOLD EAGLE CONTRACTING, LLC

62 Black Brook Road  
Meredith, NH 03253  
(603)528-1991



### HYDROSTATIC SUMP TEST REPORT

---

**Location/Site :** George C Stafford & Sons Inc. 227 Court Street Laconia **Date:** 10/19/22  
**NHDES Site # 199602042 and UST Faculty ID #0111695**

#9B Tank Sump Tested: Off Road Diesel Tank Sump 10" above highest penetration.  
Start time 11:15 AM Finish time 2:15 PM Test Duration: 3 hrs.  
Test Results: PASS X FAIL \_\_\_\_\_

#9A Tank Sump Tested: Diesel Tank Sump 10" above highest penetration.  
Start time 11:35 AM Finish time 2:45 PM Test Duration: 3 hrs. 10 min.  
Test Results: PASS X FAIL \_\_\_\_\_

#8 Tank Sump Tested: Super Unleaded Gas Tank Sump 10" above highest penetration.  
Start time 11:55 AM Finish time 3:10 PM Test Duration: 3 hrs. 15 min.  
Test Results: PASS X FAIL \_\_\_\_\_

#7 Tank Sump Tested: Regular Gas Tank Sump 10" above highest penetration.  
Start time 12:15 PM Finish time 3:35 PM Test Duration: 3 hrs. 20 min.  
Test Results: PASS X FAIL \_\_\_\_\_

Tank Sump Tested: \_\_\_\_\_ " above highest penetration.  
Start time \_\_\_\_\_ Finish time \_\_\_\_\_ Test Duration: \_\_\_\_\_  
Test Results: PASS \_\_\_\_\_ FAIL \_\_\_\_\_

Tank Sump Tested: \_\_\_\_\_ " above highest penetration.  
Start time \_\_\_\_\_ Finish time \_\_\_\_\_ Test Duration: \_\_\_\_\_  
Test Results: PASS \_\_\_\_\_ FAIL \_\_\_\_\_

I certify the indicated equipment above has been hydrostatically tested to the above specification per. NHDES rule and showed no evidence of leakage.

Technician Signature  Glenn Worsman ICC# 5263377

**Gold Eagle Contracting, LLC**