

OTHER OFFICES:

Franklin, MA

Bloomfield, CT

Hackensack, NJ

WILD COPES**Petroleum Equipment Sales & Service**

440 Harvey Road

Manchester, NH 03103

T: 603-935-9330

F: 603-935-9133

www.wildcopes.com

Facility Name & Location Address

Test Date:

12/15/20

Lake Food Mart Site# 200507041 / Fac.# 0115700

425 Lake Avenue

Manchester

STATE NH

ZIP:

03103

Pressure Decay Test

P/V Vent Cap Test

Test Results

Total Ullage:	21,568 gal.	Pressure	Vacuum	Pressure	Vacuum	Pressure Decay:	PASS
Initial Pressure:	10.00 wc	2.6 wc	8.4 wc	wc	wc	Vapor Tie:	PASS
1 minute:	10.00 wc	wc	wc	wc	wc	P/V Vent Cap:	PASS
2 minute:	10.00 wc	wc	wc	wc	wc	Static Torque:	PASS
3 minute:	10.00 wc	wc	wc	wc	wc	Blockage	NA
4 minute:	9.98 wc	wc	wc	wc	wc	UST/AST	UST
5 minute: (Final)	9.98 wc	wc	wc	wc	wc	# Nozzles	8
Allowable Decay:	9.75 wc	Stage I:	Dual	Stage II:	NA	Previous E.O.#:	NA

Static Torque Rotatable Adaptor Test

Grade	Location	Model	Torque 1	Torque 2	Torque 3	Average	360 Rotation
Regular-1	Fill	OPW 61SALP	65.60 "	65.40 "	65.00 "	65.33 "	Yes
Regular-1	Vapor	OPW 61VSA	101.00 "	100.00 "	100.00 "	100.33 "	Yes
Regular-2	Fill	OPW 61SALP	40.00 "	39.00 "	38.00 "	39.00 "	Yes
Regular-2	Vapor	OPW 61VSA	108.00 "	108.00 "	108.00 "	108.00 "	Yes
Super	Fill	OPW 61SALP	65.00 "	65.00 "	65.00 "	65.00 "	Yes
Super	Vapor	OPW 61VSA	106.80 "	106.60 "	106.00 "	106.47 "	Yes

Comments

Primary Space Testing was conducted on the Gasoline system and passed.

Report prepared by:

Report reviewed by:

Date:

Mike Gold



12/23/20